

School Renewal Investment Report 2023-24

School Name	Project Description	Start Date	Completed Date/ Anticipated Completion Date	Percent Complete
Holy Cross	AODA Upgrades	02-Jul-24	31-Aug-24	100%
Holy Trinity	AODA Upgrades	02-Jul-24	31-Aug-24	100%
Immaculate Conception	AODA Upgrades/Corridor Renovation	02-Jul-24	31-Aug-24	100%
Marymount Academy	New Tech Shop	01-Jul-24	31-Jan-25	100%
Marymount Academy/CEC	Window Replacement	02-Jul-24	28-Feb-25	85%
Pius XII	AODA Upgrades/New Classroom	02-Jul-24	31-Aug-24	100%
St Albert	AODA Upgrades	02-Jul-24	31-Aug-24	100%
St Benedict	AODA Upgrades	02-Jul-24	31-Aug-24	100%
St Charles	AODA Upgrades	02-Jul-24	31-Aug-24	100%
St Charles College	AODA Upgrades	02-Jul-24	31-Aug-24	100%
St David	AODA Upgrades	02-Jul-24	31-Aug-24	100%
St Francis	AODA Upgrades	02-Jul-24	31-Aug-24	100%
St Francis	New Classroom	02-Jul-24	31-Aug-24	100%
St James	AODA Upgrades	02-Jul-24	31-Aug-24	100%
St James	Gymnasium Ventilation	01-Jun-24	15-Oct-24	100%
St John	AODA Upgrades/Classroom Renovations	02-Jul-24	31-Aug-24	100%
St Paul	AODA Upgrades	21-May-24	15-Dec-24	100%
Various Locations	New Security System	02-Jul-24	15-Feb-25	95%