

## School Renewal Investment Report 2024-25

School Name	Project Description	Start Date	Completed Date/ Anticipated Completion Date	Percent Complete
Bishop Alexander Carter	Public Address System Replacement	02-Jul-25	31-Aug-25	0%
Bishop Alexander Carter	Partial Roof Replacement	03-Jul-25	31-Aug-25	0%
Bishop Alexander Carter	Washroom Upgrade/Locker Replacement	31-Jan-25	01-Jul-25	0%
Immaculate Conception	Public Address System Replacement	02-Jul-25	31-Aug-25	0%
Marymount Academy	Retaining Wall/Exterior Stairs Replacement	02-Jul-25	31-Aug-25	0%
Marymount Academy/CEC	Window Replacement Phase 2	15-Jun-25	31-Aug-25	0%
Pius XII	Public Address System Replacement	02-Jul-25	31-Aug-25	0%
St Anne	AODA Upgrades/Chair Lift	02-Jul-25	31-Aug-25	0%
St Anne	Public Address System Replacement	01-Mar-25	01-Jul-25	0%
St Benedict	New Lockers	01-Mar-25	31-Mar-25	0%
St Benedict	Exterior Stairs Replacement	02-Jul-25	31-Aug-25	0%
St Charles	Classroom and Washroom Renovations	02-Jul-25	31-Aug-25	0%
St Charles College	Chapel/Music Room Renovation		31-Aug-25	0%
St Charles College	Rooftop Ventilation Replacement	02-Jul-25	31-Aug-25	0%
St David	Exterior Stairs Replacement	02-Jul-25	31-Aug-25	0%
Various Locations	Whiteboard Upgrades	01-May-25	31-Aug-25	0%
Various Locations	Sheds for FDK Play Areas	02-May-25	31-Aug-25	0%